

6. Major Equipment Delivery Status: See project schedule.
7. Pay Request Status: Three partial payment requests have been submitted to the Engineer for processing (amounts include construction administration and observation):
 - a. #1 \$ 47,500.00
 - b. #2 \$ 173,458.60
 - c. #3 \$ 81,723.18
 - d. #4 \$ 52,000.00
 - e. #5 \$ 190,108.60
 - f. #6 \$ 99,623.18
 - g. #7 \$ 15,390.00
8. Contractor Concerns/Questions: The Contractor noted they are waiting for a list of repairs to be conducted to the gravity sanitary sewer system from the Engineer. The contractor is still waiting for the delivery of the generator, ATS and pumps for this project.
9. NCDEQ-DWI Concerns/Questions: Did not attend.
10. Owner Concerns/Questions: Mr. Lilley again noted several places of concern within the gravity sewer system. The Town noted issues around Maple Street, past Andrews, Martin, and Sunset. The Engineer will review the videos provided by CES to identify any visible issues.
11. Engineer Concerns/Questions: None noted.
12. Misc. Questions: None Noted
13. Next progress meeting: April 15, 2026, 10:00 AM
14. Adjournment: With no further business, the meeting was adjourned at 10:30 AM.

Respectfully submitted this **13th** day of **April 2026**.
Michael L. McAllister, M-ASCE
Sr. Principal Project Manager
Municipal Engineering, Inc.