

6. Major Equipment Delivery Status: See project schedule.
7. Pay Request Status: Three partial payment requests have been submitted to the Engineer for processing (amounts shown are Construction Only):
 - a. #1 \$ 47,500.00
 - b. #2 \$ 173,458.60
 - c. #3 \$ 81,723.18
 - d. #4 \$ 66,922.70
 - e. #5 \$ 218,508.87
8. Contractor Concerns/Questions: The Contractor noted they are waiting for a list of repairs to be conducted to the gravity sanitary sewer system from the Engineer.
9. NCDEQ-DWI Concerns/Questions: None Noted.
10. Owner Concerns/Questions: The Town noted they wish to retain ownership of the old generator at the 171-pump station.
11. Engineer Concerns/Questions: Noted that the Engineer needs to provide guidance for the sanitary sewer system rehabilitation based on the Vortex and CES TV work.
12. Misc. Questions: None Noted
13. Next progress meeting: June 17, 2026, 10:00 AM
14. Adjournment: With no further business, the meeting was adjourned at 10:30 AM.

Respectfully submitted this 3rd day of **June 2026**.
Michael L. McAllister, M-ASCE
Sr. Principal Project Manager
Municipal Engineering, Inc.