

6. Major Equipment Delivery Status: The Contractor noted that the headworks equipment is not scheduled to arrive until August 2026.
7. Pay Request Status: None Reported
8. Contractor Concerns/Questions: The Contractor has been provided a benchmark at the WWTP site. It was noted after the meeting that Dominion Power would need to run another overhead power cable down Astoria Road from Main Street to provide a true three-phase electrical service
9. NCDEQ-DWI Concerns/Questions: Did not attend.
10. Owner Concerns/Questions: None Noted.
11. Engineer Concerns/Questions: None Noted.
12. Misc. Questions: None Noted
13. Next progress meeting: March 18, 2026, 9:00 AM
14. Adjournment: With no further business, the meeting was adjourned at 9:30 AM.

Respectfully submitted this 9th day of **March 2026**.
Michael L. McAllister, M-ASCE
Sr. Principal Project Manager
Municipal Engineering, Inc.