

4. Shop Drawing Status: The Contractor noted they are awaiting the shop drawing questionnaire for the mechanical screen and stop gate.
5. RFI Status: None noted.
6. Major Equipment Delivery Status: The Contractor noted that the headworks equipment is not scheduled to arrive until August 2026.
7. Pay Request Status:

Request No. 1	\$ 88,350.00
Request No. 2	\$ 84,817.19
Request No. 3	\$163,463.65
Request No. 4	\$124,081.64
Request No. 5	\$147,250.00
Request No. 6	\$251,822.22
Request No. 7	\$287,545.28
Request No. 8	\$399,072.23
8. Contractor Concerns/Questions: The Contractor noted that he needs additional dimensional information on the headworks structure related to the layout
9. NCDEQ-DWI Concerns/Questions: Kim Cole noted that it appears all of the payment requests have been paid or are in process.
10. Owner Concerns/Questions: None Noted.
11. Engineer Concerns/Questions: None Noted.
12. Misc. Questions: None Noted
13. Next progress meeting: June 17, 2026, 9:00 AM
14. Adjournment: With no further business, the meeting was adjourned at 9:30 AM.

Respectfully submitted this **3rd** day of **June 2026**.
Michael L. McAllister, M-ASCE
Sr. Principal Project Manager
Municipal Engineering, Inc.